

CITY OF RANCHO PALOS VERDES CHIP SEAL OPERATION AREA 4

	STREET	LIMITS	DATE OF WORK
	OCEANAIR	END TO END	5/16/2011
	AMBER SKY DR	OCEANAIR TO END	5/16/2011
	CRESTWIND	OCEANAIR TO END	5/16/2011
	SEACREST	OCEANAIR TO CRENSHAW	5/16/2011
	PARK PL	CRENSHAW TO END	5/16/2011
	VALLEY VIEW RD	CRENSHAW TO END	5/16/2011
	MEADOWDALE	CRESTRIDGE TO END	5/16/2011
	ROBINVIEW	MIDDLECREST TO END	5/16/2011
	MIDDLECREST	EAST END TO CRESTRIDGE	5/17/2011
	CRESTRIDGE	END TO CRESTVIEW ENTER	5/17/2011
	CRESTVIEW ENTER	CRENSHAW TO CRESTRIDGE	5/17/2011

CITY OF RANCHO PALOS VERDES SLURRY SEAL OPERATION AREA 4

	STREET	LIMITS	DATE OF WORK
	MOONMIST	END TO COVEVIEW	5/18/2011
	COVEVIEW	WEST END TO OCEANAIR	5/18/2011
	PARK PL	CRENSHAW TO END	5/18/2011
	AMBER SKY DR	OCEANAIR TO END	5/18/2011
	CRESTWIND	OCEANAIR TO END	5/18/2011
	VALLEY VIEW RD	CRENSHAW TO END	5/18/2011
	1/2 SEACREST	CRENSHAW TO OCEANAIR	5/18/2011
	OCEANAIR	EAST END TO COVEVIEW	5/19/2011
	1/2 OCEANAIR n/side	COVEVIEW TO CRESTWIND	5/19/2011
	OCEANAIR	CRESTWIND TO WEST END	5/19/2011
	1/2 SEACREST	CRENSHAW TO OCEANAIR	5/19/2011
	MIDDLECREST	ROBINVIEW TO EAST END	5/19/2011
	MIDDLECREST n/s	ROBINVIEW TO ENTRANCE	5/19/2011
	1/2 CRESTRIDGE n/s	END TO ENTRANCE	5/19/2011
	1/2 ENTRANCE	CRENSHAW TO CRESTRIDGE	5/19/2011
	1/2 OCEANAIR s/s	COVEVIEW TO CRESTWIND	5/20/2011
	MEADOWDALE	CRESTRIDGE TO END	5/20/2011
	1/2 CRESTRIDGE s/s	END TO ENTRANCE	5/20/2011
	MIDDLECREST s/s	ROBINVIEW TO ENTRANCE	5/20/2011
	ROBINVIEW	MIDDLECREST TO END	5/20/2011
	1/2 ENTRANCE	CRENSHAW TO CRESTRIDGE	5/20/2011



SULLY MILLER CONTRACTING CO.
 CITY OF RANCHO PALOS VERDES
 CHIP SEAL SCHEDULE AREA 4

MAY 16, 2011

MAY 17, 2011



**SULLY MILLER CONTRACTING CO.
CITY OF RANCHO PALOS VERDES
SLURRY SEAL SCHEDULE AREA 4**

MAY 18, 2011

MAY 19, 2011

MAY 20, 2011