



MEMORANDUM **RANCHO PALOS VERDES**

**TO:** HONORABLE MAYOR AND MEMBERS OF THE CITY COUNCIL  
**FROM:** DIRECTOR OF PUBLIC WORKS  
**DATE:** NOVEMBER 10, 2007  
**SUBJECT:** MOSSBANK STORM DRAIN REHABILITATION

STAFF COORDINATOR: Ron Dragoo, Senior Engineer

**RECOMMENDATIONS**

Review and reconfirm by four/fifths (4/5) vote, the Council's previous action on August 21, 2007 authorizing staff to proceed with emergency repairs to the Mossbank Drive storm drain.

**BACKGROUND**

On August 21, 2007, the City Council found that an emergency exists concerning the rehabilitation of a section of corrugated metal pipe (CMP) storm drain within the easement adjacent to Mossbank Drive. This emergency situation will not permit a delay resulting from a competitive solicitation for bids to construct these improvements.

**DISCUSSION**

Approval of the emergency for this work required a four-fifths (4/5) vote of the Council under Public Contract Code Section 22050(a)(1).

In addition, Public Contract Code Section 22050(c)(1) requires that when a governing body takes action under Section 22050(a)(1), it must review this action and reaffirm it by a four-fifths (4/5) vote at each subsequent regularly scheduled meeting until the action is terminated. Accordingly, because at the time of writing this report, emergency repairs began on August 27, 2007, staff has placed this item on tonight's agenda. This item will be placed on each subsequent agenda until the work is completed and the City Council accepts the project as complete.

**CURRENT STATUS**

Following are brief descriptions and status of the work:

Task	Status
Excavate trench and place shoring	Complete Sept. 7, 2007
Install CMP Pipeline	Complete Sept. 20, 2007

Backfill Trench	Completed Sept. 26, 2007
Construct Outlet Structure	Scheduled to be completed Nov. 2, 2007
Site Clean-up	Scheduled to be completed Nov. 12, 2007

Total Construction Cost not to exceed \$199,000

Respectfully Submitted by,  
Jim Bell, Director of Public Works

Reviewed by,  
Carolyn Lehr, City Manager